

## High Level Overview of Island-Wide Broadband Project – December 2021

Project work for the Island-Wide Broadband network is progressing. Verizon estimated make ready completion is January 2022. CRMC application is under review. National GRID work to resume in Spring 2022. Additional information can be found at [www.broadbandbi.com](http://www.broadbandbi.com).

Key Milestones	Date	High Level Summary
Permit Approvals	January 2022	<ul style="list-style-type: none"> <li>• CRMC – current application status is “administratively complete” and undergoing review.</li> <li>• DEM – approved and permit issued.</li> <li>• DOT – Town Engineer has approved Fiber Service Dig Plans for North, and West. Finalizing East area plans.</li> <li>• Verizon – Nearly half of licenses have been issued; completion of make ready work anticipated in January with remaining licenses issued soon after.</li> </ul>
Equipment Procurement	Delivery End of First Quarter 2022	<ul style="list-style-type: none"> <li>• OSHEAN contract executed 12/10/21.</li> <li>• Updated OSHEAN installation review scheduled for 12/20/21.</li> <li>• Fiber construction product delivered in December (completed).</li> </ul>
Core Network Equipment Implementation	First Quarter 2022	<ul style="list-style-type: none"> <li>• Installation and testing of all equipment in the telecom building.</li> <li>• Delivery and testing of OSHEAN’s upstream Internet connectivity.</li> </ul>
Broadband Network Construction	April 2021 through April 2022	<ul style="list-style-type: none"> <li>• Customer drop conduit installations in progress.</li> <li>• Sertex MDU and Business premise surveys underway.</li> <li>• Underground mainline fiber installation commences December 2021.</li> </ul>
Customer Service Installation	Starting April 2022	<ul style="list-style-type: none"> <li>• On-site equipment installation at customer’s premise.</li> <li>• Service activation and testing.</li> </ul>

Key Milestones	2022																							
	Jan-21	Feb-21	Mar-21	Apr-21	May-21	Jun-21	Jul-21	Aug-21	Sep-21	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22	Mar-22	Apr-22	May-22	Jun-22	Jul-22	Aug-22	Sep-22	Oct-22	Nov-22	
Permit Approvals	Progress																							
Equipment Procurement			Progress																					
Core Network Equipment Implementation											Progress													
Broadband Network Construction				Progress																				
Customer Service Installation																Progress								